Completion Report

1	Name of Wok	Providing Chambers to existing borewell and Consealing to road surface area in ward No 14, Dasarahalli Sub Division
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 72/21-22, Dt.
		EE/DD/TS/40 /21-22, Dt.
3	Head of Acount which is Chargeable	, P Code-3290
4	Enstrument Order No. & Date	BBMP/EE/DD/WO/ 25 /22-23, Dt.27.06.2022
5	Name of Contractor	Ajay N
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	
7	Measurement recorded in MB	MB No. 4880/19-20
	Page No	487941-487946/1
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
5.00 Lakhs	380430.00	–	119570.00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

Scanned with OKEN Scanner